P.W.S. 17 | 1st and final Bill | Original/Duplicate/Triplicate

NO | **CONTRACT CERTIFICATE** | Reference paras 158 & 170

Division **Yelahanka** | Sub division **Yelahanka New Town** | Date 93

Bills received No | Date | Sub-divisional / Divisional | Cash book vr No | Date 09.03.18

Sheduled Docket No | Head of account P-1771

Name of work(as per sanctioned estimate) :-

Work Code:004-17-000048

NAME OF WORK :Construction of additional floor to exisiting Samuadaya Bhavana at Veeranjaneya Temple in ward No 04

Name of contractor and full address :- **U RAMESH**

Reference to agreement No :- 42 | **Estimated cost : 20.00** | **Work order No :42 dt:09/05/2017**

Certified that the measurments were taken by me on 13/12/2017 and recorded on pages 46402 to 211 of measurment book No 4643 and the work is satisfactorily executed by the contractor.

U. Ramesh
Signature of contractor

Ramanjaneyulu
Asst. Engineer

Certified that the measurments were taken by me on 13/12/17 and recorded correct.The work is satisfactorily executed. Certified that the quantities of materials shown in column 3 of account II have been actualy brought to site of work and the contractor has not previously received any advance on this security. These materials are of any imperishable nature and are all required by the contractor for immidiate use on the work in connection with items for which rates finished work have been agreed upon.A formal agreement signed and executed by the contractor is recorded in divisional office.

Sub-divisional officer

II MEMORANDUM OF PAYMENT

1) Total value of work done or supplies as per A/c within		
2) Deduct amount to be held in reserve being-----percent Rs----------%		
3) Balance---	1st & Final	192753:00
4) Deduct payments		
a) Amount of previous payment as in divisional/sub divisional cash book vr No----------dated----------S.D No----------Amount adjusted towards cash advance recovery of	FSD	—
	CGST	1927.5
	SGST	1927.5
b) Cost of payments/stores or other materials supplied now made recovery of	IT	1927.5
	LC	1927.5
Amount paid on this bill by cheque/cash	CBF	1927
	Royalty	7833
	Ethi	350
Total	T.D	87210:00
5). Balance being unpaid value of work done held in reserve		
6) Deduct cash of advance made on divisional/sub divisional cash book		
7) Net amount due to or from contractor.	Net	1840321:00
UN ADJUSTED ITEMS		
8) Advance to contractor for materials to site(as detailed within)		
9) Value of government materials supplied.		
TOTAL AMOUNT UN-ADJUSTED		

Contractor's signatures

Received Rs----------(in words)----------

For use in the Executive Engineer's office----------

of payment as per memorandum
(in final settlement of all demand)

Witness
1)
2)

U. Ramesh
Dated signature of contractor

paid by me cheque No dated

Cash Rs.....

Date Initials of officer making payment

Reciept Stamp

Audited & Admitted for Rs. 1927531:00

1840321:00 by Cheque

87210:00 by adjusement

Date

Executive Engineer

Sl. No	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
1	2	3	4	5	6	7	8	9	10
1	KSRB 2-2.1 : Earth work excavation for foundation of buildings, culverts water supply, sanitary line and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5m, in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m, after breaking of clods complete as per specifications, specification, No, KBS 2.1(a) / 2.3.5, No.5/Item No. 2.3)	cum			2.25	204.00	459.00	2.25	459.00
2	KSRB 100-1 Loading and unloading ofstone aggregates / sand/ kanker/ Moorum /soil KSRRB M100-1 Placing tipper at loading with front end loader dumpting turning for return trip excluding time for haulged and return trip complete as per specification item No 17.1 page 130 and KSRB M.100.4.1 costof haulage excluding loading and unloading MORTH to a distance of 4.00 K.M (Item No 17.4 Page 134 (SR 2016-17)	cum			2.25	87.00	195.75	2.25	195.75

Sl No.	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
3	KSRB 4-6.5: Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square/ rectangular/polygon in plan including cost of all materials, labour complete as per specifications. (P16 Item No 4.32 SR 2016-17	Sqm			149.96 150.80	300.00	44988 45240.00	149.96 150.80	44988 45240.00
4	KSRB 4-6.7: Providing and removing centerign, shuttering strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1m in depth including cost of materials, labours complete as per specification Page No 16 Item number 4.34 SR 2016-17	Sqm			102.25	250.00	25562.50	102.25	25562.50
5	KSRB 4-6.10 : Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels etc., including edges including cost of all materials, labour complete as per specification. Specification No. KBS 4.6.2 (P.16/I.4.37) SR 2016-17	Sqm			12 13.14	297.00	3564.00 3902.58	12 13.14	3564 3902.58

Sl. No	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
6	KSRB 4-6.2 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as suspended floors, roofs, landings, balconies and likes, thickness upto 200mm including cost of all materials, labour charges complete as per specification Page No 16 Item no - 4.18 SR 2016-17	Sqm			147.75	300.00	44325.00	147.75	44325.00
7	KSRB 4.2.8 Providing and laying in position plain cement concrete of mix M20 withOPC cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregates @0.46 with superplastesisre @ 3lts conforming to IS9103-1999Reffirmed machine mixed exceeding 15cms thick, vibrated for all works in foundation plinth and ground floor level for roof slabs, staircase, lintels, retaining walls, return walls, walls(any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed	Cum			51.42	6704.00	344719.68	51.42	344719.68

Sl No	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
8	KSRB 4.2.11 : Providing and laying in position reinforced cement concrete of design mix M20 with OPC, cement @ 27.20kgs, with 12mm and down size graded granite metal coarse aggregates @0.5865cum and fine aggregates @0.391cum with superplastesiser @0.225Lts machine mixed, well compacted for plain chajja of 8.5 cms. average thickness, upto ground floor lever, including cost of all materials, labour, HOM of machinery, curing, complete as per specification. Specification NO. KBS 4.1, 4.6 Page No. 14/ Item No. 4.20/ PWD SR 2016-17	Sqm			10.20	560.00	5712.00	10.20	5712.00

Sl. No	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
9	KSRB 4.9.2:providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost pf materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 4.6.3 Page No. 17/ Item No. 4.46/ PWD SR 2016-17	Quintal			57.41	5605.00	321783.05	57.41	321783.05
10	KSRB 5-14 : Providing and constructing precast concrete solid blocks with compressive strength not les than 35 Kg/sqm with cement mortar 1:4 masonry (quoin, Jamb, closer blocks) with solid concrete blocks of size 40x20x20 cms conforming to I.S: 2185/1965 in superstructure including cost of materials, labour charges, scaffolding, curing complete as per specifications. Page No. 25/ Item No. 5.27/ PWD SR 2016-17	sqm			201.07	1044.00	209917.08	201.07	209917.08

Sl. No	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
11	Providing and fixing 20mm thick gang saw water cutsadarahalli gre granite in CM 1:4, cut to required shape, pattern with paper joints, finished with cement mortar using white cement and colour pigments to match the colour of slab making through jointing with sealant, grooves in joints . Grooves in joints including cost of curing Page No. 116/ Item No. 14.61 / PWD SR 2011-12 Page No 109 Item no 14.61.1 PWD SR PWD SR 2016-17	Sqm			162.47	2146.00	348660.62	162.47	348660.62
12	KSRRB M800-20: Tubular steel railing of medium weight steel channel (ISMC series) 100 mm x 50 mm :- providing, fixing and erecting 50 mm dia steel pipe railing in 3 rows duly painted on medium weight steel channels (ISMC series) 100 mm x 50 mm, 1.2 meter high above ground, 2m center to center, complete as per approved drawings as per specifications, MORTH specifications No. 808, No. Page No 186 Item no 24.24 SR 2016-17	Mt			20.00	1548.00	30960.00	20.00	30960.00

Sl. No	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
13	KSRB 9.4-2: Providing Honne wood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps) but including cost of materials. Page No 51 Item no 9.11 SR 2016-17	Cum			1.18	111083.00	131077.94	1.18	131077.94
14	KSRB 9.7.1: Providing and fixing in position fully panelled Honne wood shutters for doors styles and rails of 30mm. Thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of material 9.34 Page No 51 item no 9.21 SR 2016-17	Sqm			6.72	4475.00	30072.00	6.72	30072.00
15	KSRB 9.21.2: Providing and fixing in position half panelled Honne wood shutters for window&ventilatorsstyles and rails of 20mm. Thick with bottom and lock rails 75mm wide top rail and styles 100mm wide as per drawing and panels of 20mm thick including cost of materials labours and complete as per specification Item no 9.65 Page No 56 SR 2016	Sqm			24.00	4083.00	97992.00	24.00	97992.00

Sl. No	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
16	KSRB 7.9: Providing and fixing M.S. Grill work for windows and ventilators weighing 21kg/sqm using M.S Flats or M.S. Square roads, or combination of M.S. flats and quare roads as per approved design drawing including cutting steel sections and welding the same to required pattern with a cost of red lead primer, cost of materials fixtures labour and HOM of machinery complete as per specification Page No 32 Item No 7.9 SR 2016-17	Kg's			427.14 430.00	89.00	38015 38270.00	427.14 430.00	38015 38270.00
17	KSRB15-3-13 : Providing 12mm thick cement plaster in single coat with cement mortar 1:4, to ceiling including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing comple page No 114 item no 15.19 SR 2016-17	Sqm			510.25	154.00	78578.50	510.25	78578.50

Sl. No	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
18	KSRB 15.3.10 : Providing 20mm thick cement plaster in single coat with cement mortar 1:4, to stone masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. Page No. 114/ Item No. 15.18 / PWD SR 2016-17	Sqm			123.09	245.00	30157.05	123.09	30157.05
19	KSRB 15.3.13 : Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications Page No. 114/ Item No. 15.21 PWD SR 2016-17	Sqm			100.82	211.00	21273.02	100.82	21273.02
20	KSRB15-7 : Providing lime rendering for plastering to wall and ceiling, including cost of materials, labour, curing complete as per specifications.P.99/15.33) SR 2016-17	Sqm			223.91	20.80	4657.33	223.91	4657.33

Sl No	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
21	KSRB 8.6-8: Providing and fixing on wall surface 4.0Kg/Sqcm HDPE rain down water pipes 110mm outer dia. Approved makes and brand with necessary specials like shoes, bends and offsets fixed with iron clamps, wall plugs, screws, including cost of materials, page No 47 item no 8.19 SR 2016-17	Rmtr			36.00	613.00	22068.00	36.00	22068.00
22	KSRB 15-14.1: Providing and applying two coats with oil bound washable distemper of approved brand and shade on wall surface including priming coat with distemper primer after throughly brooming the surface free from mortar drops and other foreign matter Page No 117 item no 15.49 SR 2016-17	Sqm			734.16	44.95	33000.49	734.16	33000.49
23	KSRB 15-17.1 : Applying priming coat over new wood surface and / or wood based surface with white lead paint priming including preparing the surface after thoroughly cleaning oil, grease, dirt, and foreign matter, sand papering and knotting ready mix paint including cost of materials, labour, complete as per specifications. Page No. 118 Item no 15.55 SR 2016-17	Sqm			61.44	39.98	2456.37	61.44	2456.37

Sl. No	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
24	KSRB 15-17.6: Providing and applying painting two coats (excluding priming coat) on new wood surface and / or wood based surface with enamel paint to give an even shade, cleaning the surface of all dirt, dust and foreign matter, sand papering including cost of materials, labour, complete as per specifications. Page No.119 / Item No. 15.60.1 / PWD SR 2016-17	Sqm			61.44	90.05	5532.67	61.44	5532.67
25	pointing wiring using copper with switch: Supplying and wiring adoping loop system in exiting PVC conduit/casing caping using copper PVC insulated multi strand 2 x1.5 sqmm coper wire with a 6 Amps flush type SP control switch shall be fixed on the existing plastic sheet/gang box, the other end of wires shall be terminated with sufficient loose length in a wood/PVC round block. Complete for each outlet.II point wiring using class B materials (3/6) a) Short point upto 3 mtrs from tapping point to out let via switch	Each			3.00	160.00	480.00	3.00	480.00
	Medium point above 3Mtrs upto 6Mtrs from taping point to out let via switch	Each			3.00	245.00	735.00	3.00	735.00

Sl No	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
	a) Long point above 6Mtrs upto 10 Mtrs from tapping point to out let via switch	Each			3.00	345.00	1035.00	3.00	1035.00
26	Wiring for lightin/power circuit using one of PVC insulted 1100v grade,multistrand copper conductor single core cable in open or consealed system of wiring.II Group B e) 6 sqmm (9/20)	Each			10.00	45.10	451.00	10.00	451.00
27	Groove Cutting : Supplying ... dia 2mm/2.5mm thick heavy gauage PVC Conduit Pipe with bends metal junction boxes adhesive paste etc., and bracing U or J hooks and cement plastering up to the surface of the brick level and run with 18 SWG GI fish wire run through out the conduit wherever necessary a) 19/20mm dia 2mm thick (2/3)	Per Mtr			10.00	43.00	430.00	10.00	430.00
28	Supplying and fixing PVC/metal conduit accessories special type Junction Box a) 19/20mm junction box (3/5)	Each			3.00	18.00	54.00	3.00	54.00
29	DEEP Junction Box a) 18/20 mm deep junction box	Each			8.00	29.00	232.00	8.00	232.00
30	32.Supplying and fixing metal fan box with round hook (32/11)	Each			8.00	72.00	576.00	8.00	576.00
31	Supplying and flush mounting teak wooden box with out front plank made of not less than 12mm thick wood after due groove cutting necessary masonry patch work complete. (6/3) b) 12"x9"x3" (300x228x76mm)	Each			4.00	80.00	320.00	4.00	320.00

Sl. No	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
32	Supplying and fixing of modular switch/Scocket/stepped electronic fan regulator/dimmer/telephone socket etc on existing modular switch plate. II using group B" Meterial (8/18) e) 600 watts dimmer	Each			4.00	390.00	1560.00	4.00	1560.00
	g) 16 Amps one way switch	Each			2.00	115.00	230.00	2.00	230.00
	J) 6/16 Amps Universal Socket	Each			2.00	170.00	340.00	2.00	340.00
33	Supplying 4mm thick plastic sheet with necessary nitches for fixing switches regulators etc., and fixing on existing wooden or metal box using N.F.Screws. (22/10)	sq.cm			750.00	0.22	165.00	750.00	165.00
34	Supplying surface mounted type mirror optic luminaries for single/twin 36/40 watts fluorescent lamps cross rising of stove enameled deep coloured M.S.low profile housing complete with all accessories and high purity anodized aluminium reflector assembling along with cross louvers including necessary fluorescent tubes with Energy saving Electronic Ballest Etc. complete set II 2x4' 36/40 watts B) group B' (5/17)	Each			2.00	2500.00	5000.00	2.00	5000.00

Sl. No	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
35	supplying capacitor type celing fan complete with dawn blades,shackle,canopies etc for operation on 230 Volts, 50 cycles,single phase AC supply conforming to ISS-374-1979 and with double ball bearing system and as per technical data approved 1 48" Sweep(1200 mm) a) Regular Model (23/23)	Each			2.00	1800.00	3600.00	2.00	3600.00
36	Supplying exhaust fan of 1440 RPM of 300mm (12") size with bracket blades complete for e for light duty suitable for operate on 230 V 50 Hz, AC Supply... a) Group A' (21/22)	Each			2.00	1250.00	2500.00	2.00	2500.00
37	Supply patty type fluorescent tube light fitting of 4-36/40 watts flourescent tube fitting,made out of M.S sheet and stove eanmeled with low loss open construction copper wound ferromagnetic ballast, strter,locking type prass contact holders mounted on double fold type sheet base fully wired for use on 230 volts A C supply including 1NO 4-36/40 watts fluorescent tube.) (2/16) Group A	Each			2.00	360.00	720.00	2.00	720.00

Sl. No	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
38	Fixing all types and all capacitiesfluorescent/false celing/spot light/CFL fitting indoor on the wall/ celing/rafters/griders using 23/0.0076" twin twisted PVC insulated wires,required nos of blocks and clamps(if required) a) On wall/ ceiling/ Rafter/Griders (7/29)	Each			4.00	105.00	420.00	4.00	420.00
39	Fixing one ceiling/wall mounting fan of all capacities and all types to the exiting S hook with fan regular to the exiting board together with supplying and fixing a 5 ampers ceiling rose,necessary langth of 23/0.0076 inch PVC insulated twin twisted copper wire and wiring completely. (8/29)	Each			4.00	105.00	420.00	4.00	420.00
40	Fixing one exhaust fan in the nitch already left in the wall with bolts and nuts 5 amps ceiling rose with sufficient length of 23/0.0076 inch PVC insulated twin core wire of apporoved Make (12/29)	Each			4.00	310.00	1240.00	4.00	1240.00

Sl. No.	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
41	Supplying,fixing wiring earth electrode for grouding conduits. I.C cutouts and other equipment on the meter board using 40mm dia 2.90 thick GI2.5 mtrlong buried in a pit should be filled with equal proporation of salt and charcoal 150mm alround the pipe to complete depth. The conection from the pipe to the conduit etc is to be established throughGI wire of size as oer ISI specifications 7.33 of IS 732 using 12mm dia bolts,nuts,washers and checknuts etc,the pipe shall have 16 through holes 12mm dia (68/01)	Each			2.00	1950.00	3900.00	2.00	3900.00
42	suplying and mixing miniature circuit breakers on exiting MCB distribution boards using necessary fixing materials and C type curve,indicator ON/OFF energy cross-3 with short circuit breaking capacity of 10k and complete wiring as required. a) 32 Amps SP 1)Group A (12/36)	Each			4.00	195.00	780.00	4.00	780.00

Sl. No	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
43	Energy meter box. Supply and instalation/fixing/ provision of outdoor type thermoplastic modular panel enclousers with transperent polycarbonate lid shock proof,coreosion proof having internally embedded gasket on both lid and flap suitable to fix. Single phase/three phase energy meter in suitable base plate and having a provision fo fuse/ MCB cutout with suitable transperent hinged flap opening for operating MCB along with complete tamper proof SEALING facility. a) 300 x 300 x 214 mm (40/42)	Each			1.00	3055.00	3055.00	1.00	3055.00
44	Supplying of LT UG cable having aluminium conductor PVC insulated,sheathed,galvanized,steel wire/steel tap armoured cable with PVC outer sheathing 1.1KV class A PVC Cabled)4 core 16 sqmm (68/04)	Per Mtr			5.00	150.00	750.00	5.00	750.00
45	Labour charges for laying of 1.1KV Class UG cable in existing trench GI pipe stoneware pipe/on wall/on pole as required a) 6sqmm to 16 10 sqmm (5/69)	R.Mtr			10.00	8.00	80.00	10.00	80.00

Sl. No	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
46	Digging of trench of 0.6mm deep * 0.50 mtr wide refilling the trench to the required ground level and consolidating etc. complete.(As per Civil SR KSRB 1-2p-7)a. in Ordinary soil (6/70)	R.Mtr			5.00	40.00	200.00	5.00	200.00
47	Supplying and fixing of class A (medium duty) GI pipe of wall thick ness not lessthan 3.25mm on pole/wall/drain crossing eith necessary clamping arrangements for UG cable of 1.1 KV class B.50 mm (9/70)	Mtr			1.00	260.00	260.00	1.00	260.00
48	Suplying and fixing L.T cast Iron Pot Heads suitable for 1.1KV class UG cable filled with Necessary bitumen/insulating compound complete with erminals,clamps,bolts,nuts and washers etc,. b. 16 Sqmm (10/70)	Each			1.00	260.00	260.00	1.00	260.00

Sl. No	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
49	KSRB 13-8.11 Providing and fixing to wall, ceiling and floor, low-density polyethylene pipes 10.00KGf/sq.cm. working pressure 25mm outside diameter with special flange, compression type fittings, wall clips, making good the wall, ceiling an floor including cost of all materials, labour charges, HOM of equipments and testing complete as per specifications. Specification No. 13.2.15.1 / 13.9,, Page No. 103/ Item No. 13.76 / PWD SR 2016-17	Mtrs			30.00	117.00	3510.00	30.00	3510.00
50	KSRB 13.11.1: Providing and placing on terrace. Polyethylene water storage tanks with manhole lid and suitable locking arrangements, making holes of suitable diameter for inlet, outlet and over flow pipes, including cost of all materials, labour, transport charges, HOM of equipments and testing complete as per specifications. (For 1000 litre capacity) Specification NO. KBS 13.22 Page No. 94 Item no 13.78 SR 2016-17	Each			1.00	9144.00	9144.00	1.00	9144.00

Sl No	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement Qty	Previous Measurement Cost	Present Measurement Qty	Present Measurement Rate	Present Measurement Amount	Total Up to date Qty	Total Up to date Cost
51	KSRB 13-6 5.1: Providing and fixing in position 15mm nominal bore brass ferrule with C.I. mouth cover including boring and tapping the main, cost of all materials, labour and HOM of equipments with all leads complete as per specifications. Specifications NO KBS 13.3.3 / 13.14 Page No. 89// Item No. 13.43 / PWD SR 2016-17	Each			3.00	196.00	588.00	3.00	588.00
52	Providing Supplying and commissioning of 1 HP submersible Monoblock pump with starter 15mm cable with necessary GI fittings with suction & Delivery hose pipes including necessary fittings etc completed as per specifications.	Nos			1.00	10000.00	10000.00	1.00	10000.00
						TOTAL	1929607.63		1929607.63

1927531 1927531

Ward No 04
Assistant Engineer

Assistant Excecutive Engineer
Yelahanka Satellite Town Sub Division
BBMP, Bangalore-64